

TWO WEEK CONSTRUCTION SCHEDULE

FOR THE WEEK BEGINNING MONDAY, 3/22/99 TO MONDAY, 4/5/99																
ACTIVITY	LOCATION	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
Abutment Construction	Abutment A NBR and Wingwall B	X	X	X	X	X	X		X	X	X	X				
MSE Wall Construction	MSE Walls A & B				X	X			X	X	X	X				
MSE Wall Construction	MSE Wall C & D	X	X	X	X											
Moment Slab	MSE Walls A and/or B								X	X	X	X				
Embankment	SR7, North and South of Churchmans Rd.	X	X	X	X	X			X	X	X	X				
Curb Installation	Ramp B	X	X	X	X	X										
Storm Drainage Structures	Various Locations	X	X	X	X	X			X	X	X	X				
BCBC/Type B Hotmix Paving	WB Churchmans Rd., Church. Pl. to West End	X	X	X												
Lighting Cable, Standards, & Load Centers	Various Locations	?	?	?	?	?			?	?	?	?				
Type B Hotmix Paving	WB Churchmans Rd. in front of Abutment B		X													
Guardrail Installation	WB Churchmans Rd. from Abutment B to 12+085	X														
PCC Barrier Relocation	WB Churchmans Road		X	X	X											
Loop Detector Installation	WB Churchmans Road		X	X	X											
Shift Traffic into Stage III/Ph. 2 Configuration	WB Churchmans Rd., Tech Rd. to West End				X											
Shift Traffic into Stage III/Ph. 2 Configuration	EB Churchmans Rd., SR7 to Tech Rd.				X											
Excavation/GABC	EB Churchmans Rd., Tech Road to East End	X	X	X	X	X										
Curb Installation	EB Churchmans Rd., Tech Road to East End								X	X	X	X				
Excavation/GABC	EB Churchmans Rd., SR7 to Tech Road					X			X	X	X	X				
Sign Structure Foundation Construction	OH-1 Rt., C-2, C-5, and C-6	X	X	X	X	X			X	X	X	X				

Rmuir

Notes/Legend:

- 1) All work is **weather permitting** and highly dependent upon grade conditions.
 Hotmix Activities  Nightwork  Concrete Pour  Good Friday 

Project Manager
 Greggo & Ferrara, Inc.