

WBS	DESCRIPTION	ORG	PERS	JUN05	JUL05	AUG05	SEP05	OCT05	NOV05
A1	Plans Development	C	Gen C	[Gantt bar: 06/01/05-07/16/05]					06/01/05-07/16/05
A1A	Plan Selection	C	Gen C	[Gantt bar: 06/01/05-06/06/05]					06/01/05-06/06/05
A1B	Plan Redraw with Modifica	C	Gen C	[Gantt bar: 06/06/05-06/16/05]					06/06/05-06/16/05
A1C	Plumbing Plans	C	Gen C	[Gantt bar: 06/16/05-07/06/05]					06/16/05-07/06/05
A1D	Electrical Plans	C	Gen C	[Gantt bar: 06/16/05-07/01/05]					06/16/05-07/01/05
A1E	Obtain Permits	C	Gen C	[Gantt bar: 07/06/05-07/16/05]					
A2	Foundation	CF	Found		[Gantt bar: 07/16/05-08/26/05]				
A2A	Clear Site	CF	Found		[Gantt bar: 07/16/05-07/28/05]				
A2B	Excavation	CF	Found		[Gantt bar: 07/28/05-08/02/05]				
A2C	Pour Footers	CF	Found		[Gantt bar: 08/02/05-08/04/05]				
A2D	Concrete Walls	CF	Found			[Gantt bar: 08/04/05-08/11/05]			
A2E	Block Walls	CF	Found			[Gantt bar: 08/11/05-08/15/05]			
A2F	Pour Concrete Slabs	CF	Found			[Gantt bar: 08/19/05-08/26/05]			
A3	In Slab Rough Plumbing	CFB	Plumb			[Gantt bar: 08/15/05-08/19/05]			
A4	Build Shel	CFB	Plumb				[Gantt bar: 08/26/05-09/17/05]		
A4A	Frame	CFE	Frame				[Gantt bar: 08/26/05-09/10/05]		
A4B	Roof House	CFE	Frame				[Gantt bar: 09/10/05-09/17/05]		
A5	Rough Installs	C	Gen C				[Gantt bar: 09/10/05-09/30/05]		
A5A	Rough Plumbing	CFP	Plumb				[Gantt bar: 09/10/05-09/17/05]		
A5B	Rough Electrical	CFE	Electr				[Gantt bar: 09/10/05-09/20/05]		
A5C	Heating System	CFH	Heatr				[Gantt bar: 09/20/05-09/30/05]		
A5D	Wall Insulation	CFI	Insula				[Gantt bar: 09/20/05-09/25/05]		
A6	Drywal	CFD	Drywa				[Gantt bar: 09/25/05-10/11/05]		
A6A	Hang Drywal	CFD	Drywa				[Gantt bar: 09/25/05-09/30/05]		
A6B	Finish Drywal	CFD	Drywa				[Gantt bar: 09/30/05-10/11/05]		
A7	Cabinets	CFD	Carpe					[Gantt bar: 10/11/05-11/04/05]	
A7A	Kitchen Cabinets	CFD	Carpe				[Gantt bar: 10/11/05-10/21/05]		
A7B	Family Room Cabinets	CFD	Carpe				[Gantt bar: 10/21/05-10/31/05]		
A7C	First Bath Vanity	CFC	Carpe					[Gantt bar: 10/31/05-11/02/05]	
A7D	Second Bath Vanity	CFC	Carpe					[Gantt bar: 11/02/05-11/04/05]	