

# CONSTRUCTION PROJECT TIMELINE

TASK NAME	START DATE	END DATE	DURATION in days
Planning	09/21	09/30	10
Demo Prep	10/01	10/06	6
Demolition	10/06	10/24	19
Excavation	10/25	10/29	5
Concrete	11/01	11/13	13
Pre backfill	11/13	11/15	3
Framing	10/25	12/05	42
Roof	11/19	12/10	22
Plumbing	10/29	12/09	42
Windows	11/22	12/15	24
HVAC	11/29	12/20	22
Electrical	12/10	12/22	13
A/V	12/10	12/15	6
House wrap	12/27	12/30	4
Insulation	12/03	12/21	19
Drywall	01/03	01/23	21
Exterior stone	01/03	01/17	15
Exterior case work	01/04	01/13	10
Laundry/furnace room flooring	02/16	03/11	24
Hardwoods	01/19	03/10	51
Tile	02/03	02/14	12
Cabinets	01/18	03/06	48
Plumbing -hang sinks	02/16	02/23	8
Interior doors	02/25	03/09	13
Millwork	02/15	02/17	3
Interior painting	02/28	04/14	46
Stone Counters	03/21	03/31	11
Schedule Buffer	02/28	03/10	11
Decks	02/28	03/18	19
Interior doors- hang & hardware	05/03	05/13	11
Appliances	05/02	05/03	2
Plumbing	05/02	05/05	4
Electrical	05/03	05/11	9
Bathroom Glass	05/09	05/13	5
Garage Door dress up	05/13	05/18	6
FINAL Inspections	05/02	05/02	1
Wrap up	05/09	06/05	28
House Cleaning	05/29	06/10	13
Complete	06/10	06/10	1

