

INSERT COMPANY NAME/LOGO

Site Specific Risk Assessment & Method Statement

Compiled for: INSERT COMPANY NAME

Authorised by: INSERT NAME

Ref No: 001

Site Specific Risk Assessment

Risk Assessment Ref. 001

Contract Location:

INSERT ADDRESS

Issue date:

General Activities / Scope of Work:

Plastering of internal walls as identified by the client. An experienced operative from INSERT COMPANY NAME will carry out the works and liaise with the client.

What are the hazards:	Who might be harmed and how?	Risk Rating			Precautions already in place	What further action is necessary	Residual Risk Rating		
		Probability	Severity	Risk			Probability	Severity	Risk
Falling from height	Serious or even fatal injury could occur if an operator falls from height. Others working below also at risk.	5	5	25	Sufficient Step-Ups to be available, all in good condition. Where required platforms, with guardrail to be used.	Include work at height in toolbox talk before beginning work on day one.	1	5	5
Slips and trips	All operators, and tradesmen nearby, may suffer sprains, bruising or fractures if they trip over objects, such as work debris, or slip on spillages.	5	3	15	All operators wear safety boots – 'no boots, no job' policy. Good housekeeping, e.g. debris such as plaster bags put in skip, brush available to use to keep work area clear. All trailing cables in work area hung up or otherwise kept out of harm's way. Safe route to job agreed with site manager based on site health and safety plan.	Manager to check on-site housekeeping during visits. Include in site induction before beginning work on day one.	1	3	3