

# Main Street Renovators\Johnson Project

|    | Name                                | Duration (Days) | Start Date | Finish Date | October 2010 |   |    |    |    | November 2010 |   |    |    |    | December 2010 |    |    |    |   |
|----|-------------------------------------|-----------------|------------|-------------|--------------|---|----|----|----|---------------|---|----|----|----|---------------|----|----|----|---|
|    |                                     |                 |            |             | 26           | 3 | 10 | 17 | 24 | 31            | 7 | 14 | 21 | 28 | 5             | 12 | 19 | 26 | 2 |
| 1  | <b>Johnson's Kitchen Renovation</b> | 73              | 10/4/10    | 1/12/11     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 2  | <b>Preliminary Details</b>          | 3               | 10/4/10    | 10/6/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 3  | Contract Signed/Payment #1          | 0               | 10/4/10    | 10/4/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 4  | Prepare Project Schedule            | 0               | 10/4/10    | 10/4/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 5  | Contract All Sub Contractors        | 0               | 10/4/10    | 10/4/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 6  | File Electric Permit                | 0               | 10/4/10    | 10/4/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 7  | Material Takeoffs-Order             | 0               | 10/4/10    | 10/4/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 8  | Order Const. Mat. & Dumpster        | 0               | 10/6/10    | 10/6/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 9  | Review PS w/Owner & Pro. Man.       | 0               | 10/6/10    | 10/6/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 10 | Send PS to All Subs/Vendors         | 0               | 10/6/10    | 10/6/10     |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 11 | <b>Start Project</b>                | 7               | 10/11/10   | 10/19/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 12 | Progress Payment #2                 | 0               | 10/11/10   | 10/11/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 13 | Site Preparation                    | 4               | 10/11/10   | 10/14/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 14 | Job Set Up                          | 1               | 10/14/10   | 10/14/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 15 | Receive Bldg. Material & Dumpster   | 1               | 10/14/10   | 10/14/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 16 | Sub-Floor Plywood                   | 1               | 10/14/10   | 10/14/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 17 | 2x4 Wall Studs                      | 1               | 10/14/10   | 10/14/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 18 | <b>Demolition</b>                   | 3               | 10/15/10   | 10/19/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 19 | Beams, Trim, etc.                   | 1               | 10/15/10   | 10/15/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 20 | Brick Hearth & Mantle               | 1               | 10/15/10   | 10/15/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 21 | Interior Doors                      | 1               | 10/15/10   | 10/15/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 22 | Exterior 2nd Floor Railing          | 1               | 10/15/10   | 10/15/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 23 | Family Room Tile/Subfloor           | 1               | 10/15/10   | 10/15/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 24 | Demo Entry/Powder Rm. Tile/Subfloor | 1               | 10/15/10   | 10/15/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 25 | Kitch. Cabs (Partial)               | 1               | 10/19/10   | 10/19/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 26 | Paneling/Pocket Door                | 1               | 10/19/10   | 10/19/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 27 | Sheetrock                           | 1               | 10/19/10   | 10/19/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |
| 28 | Kitchen Bulkheads                   | 1               | 10/19/10   | 10/19/10    |              |   |    |    |    |               |   |    |    |    |               |    |    |    |   |

Main Street Renovators



Skeleton crew begins work here.